

BUILDCO CONSTRUCTION LTD.

SITE INSPECTION REPORT

Report Number: SI-2025-0342
Inspection Date: November 22, 2025
Inspector: André Lefebvre, Licensed Electrician (License #E-48392)
Project: Les Condos du Plateau - 1250 Rue St-Denis
Inspection Area: Electrical Rooms - Floors 4, 7, 10

INSPECTION PURPOSE

Routine inspection of delivered electrical panels prior to rough-in installation. Verification of equipment specifications against contract requirements and building code compliance.

■ CRITICAL FINDING - NON-COMPLIANT EQUIPMENT

Issue Identified: WRONG MODEL PANELS DELIVERED

During inspection of electrical panels in sealed cartons (delivered Nov 20, 2025), I opened three sample boxes from different locations in the delivery batch. All three contained Model **Panel-200R-STD** units.

Contract Requirement: Model Panel-200C-CSA (commercial grade with AFCI protection)
Actually Delivered: Model Panel-200R-STD (residential standard, no AFCI)

Specification Comparison:

Feature	Required (Panel-200C-CSA)	Delivered (Panel-200R-STD)	Status
Grade	Commercial	Residential	X FAIL
AFCI Protection	Included	NOT included	X FAIL
Application	Multi-unit residential	Single-family only	X FAIL
Interrupt Rating	22kA	10kA	X FAIL
CEC 2021 Compliance	Compliant	Non-compliant	X FAIL

BUILDING CODE VIOLATION

The delivered panels do NOT meet Quebec Building Code requirements:

Relevant Code Section:

- Quebec Building Code, Chapter V - Electricity, 2020 edition
- Canadian Electrical Code (CEC) Part I, Section 26-724
- Requirement: AFCI protection mandatory for dwelling unit branch circuits in multi-unit residential buildings

The Panel-200R-STD model **does not include AFCI protection** and is rated for single-family residential use only. Installation of these panels would result in:

- **Failed electrical inspection**
- **Building permit rejection**
- **Occupancy permit denial**
- **Potential safety hazard**

RECOMMENDED IMMEDIATE ACTIONS

1. **STOP WORK ORDER:** Do not install any of the delivered panels
2. Verify all 25 units in delivery (sample check suggests entire shipment is wrong model)
3. Contact supplier immediately for return and replacement with correct model (Panel-200C-CSA)
4. Hold payment on invoice INV-EL-8834 until correct equipment is delivered
5. Assess schedule impact - estimated 2-3 week delay for re-order and delivery
6. Document for potential supplier cost recovery (re-delivery, schedule delay costs)

PROJECT IMPACT

Severity: CRITICAL

Schedule Impact: 2-3 weeks (electrical rough-in cannot proceed)

Cost Impact: TBD - supplier responsibility per contract terms

Safety Risk: HIGH if installed (code violation, potential fire hazard)

André Lefebvre, Licensed Electrician
Quebec License #E-48392
Date: November 22, 2025

CC: Robert Chen (Project Manager), Legal Department