

BÉTON MONTRÉAL PLUS

3890 Rue Bombardier, Montreal, QC H4S 1Z2 | Certified Lab #QC-2847

CONCRETE QUALITY TEST CERTIFICATE

Certificate Number: QC-2025-8844
Test Date: November 19, 2025 (28-day test)
Pour Date: October 22, 2025
Customer: BuildCo Construction Ltd.
Project: Les Condos du Plateau - Foundation Slab
PO Reference: PO-2025-1847

COMPRESSIVE STRENGTH TEST RESULTS

Sample ID	Test Age	Specified Strength	Actual Strength	Status
BMP-1022-A1	7 days	24.5 MPa	23.8 MPa	PASS
BMP-1022-A2	7 days	24.5 MPa	24.1 MPa	PASS
BMP-1022-B1	28 days	35.0 MPa	31.2 MPa	FAIL
BMP-1022-B2	28 days	35.0 MPa	32.4 MPa	FAIL

WARNING: SPECIFICATION NOT MET

The 28-day compressive strength tests indicate the concrete has NOT achieved the specified 35 MPa minimum strength. Average strength achieved: **31.8 MPa** (90.9% of specified).

Possible Causes:

- Insufficient cement content in mix design
- High water-cement ratio
- Inadequate curing conditions
- Cold weather during initial set

Recommendation:

Structural engineer review required. Foundation may need reinforcement or remediation. Customer notification required per CSA A23.1 Section 8.

MIX DESIGN DETAILS

- Mix ID: BMP-35MPa-Standard
- Cement type: GU (General Use)

- Water-cement ratio: 0.48
- Slump at pour: 105mm
- Air content: 6.2%
- Temperature at pour: 12°C

Jean-François Dubois, P.Eng.
Quality Control Manager
Béton Montréal Plus