

BUILDCO CONSTRUCTION LTD.

NON-CONFORMANCE REPORT (NCR)

NCR Number: NCR-2025-0089

Date Issued: November 20, 2025

Issued By: Robert Chen, Project Manager

Project: Les Condos du Plateau

Supplier: Béton Montréal Plus

PO Reference: PO-2025-1847

DESCRIPTION OF NON-CONFORMANCE

Foundation slab concrete (500 m³ poured October 22-24, 2025) has failed to meet the specified 35 MPa compressive strength requirement. 28-day strength tests show:

- Sample BMP-1022-B1: 31.2 MPa (89.1% of specification)
- Sample BMP-1022-B2: 32.4 MPa (92.6% of specification)
- Average: 31.8 MPa (90.9% of specification)

Contract PO-2025-1847 explicitly requires 35 MPa minimum strength per CSA A23.1. This non-conformance affects approximately 500 m³ of structural concrete in the building foundation.

IMPACT ASSESSMENT

Severity: HIGH - Structural integrity concern

Safety Risk: MEDIUM - Foundation load capacity may be compromised

Schedule Impact: 3-4 weeks delay for assessment and potential remediation

Cost Impact: Estimated \$85,000 - \$120,000 for engineering review and corrective action

REQUIRED CORRECTIVE ACTIONS

1. Immediate halt to all work on affected foundation areas
2. Engage structural engineer for load capacity assessment
3. Core sampling of foundation to verify in-situ strength
4. Supplier to provide root cause analysis within 5 business days
5. Develop remediation plan (options: foundation reinforcement, partial removal/replacement)
6. Supplier cost responsibility per contract terms

SUPPLIER RESPONSE REQUIRED BY: November 27, 2025

Robert Chen, Project Manager
BuildCo Construction Ltd.