

FENÊTRESPRO INC.

2450 Boulevard Industriel, Laval, QC H7S 1P6

DELIVERY DELAY NOTIFICATION

Date: November 18, 2025

To: BuildCo Construction Ltd.

Attention: Robert Chen, Project Manager

Reference: Contract WIN-2025-342, Phase 2 Delivery

SUBJECT: Phase 2 Window Delivery Postponement

Dear Mr. Chen,

We regret to inform you that the scheduled delivery of Phase 2 windows (50 units) originally planned for **November 25, 2025** will be delayed by approximately **14 calendar days**.

Reason for Delay:

Our vinyl extrusion line experienced an unexpected equipment failure on November 12, 2025. Replacement components have been ordered from our US supplier and are currently in customs clearance. Production is expected to resume by November 23, 2025.

Revised Delivery Schedule:

- Original delivery date: November 25, 2025
- **New estimated delivery: December 9, 2025**
- Phase 3 delivery remains on schedule (December 20, 2025)

We understand this delay may impact your framing schedule for floors 5-8. Our team is working overtime to minimize the delay and will provide weekly updates on production progress.

Please contact me directly at (450) 555-0100 ext. 205 to discuss any adjustments needed to your project timeline.

We sincerely apologize for any inconvenience this may cause.

Regards,

Marie Tremblay

Sales Manager

FenêtresPro Inc.

marie.tremblay@fenetrespro.qc.ca